

ISOURSE

WORK COMPLETION CERTIFICATE

Place of Work: BUSYBEES LOGISTICS PVT LTD ,VAPI/HUB- B2C (NEW)

Dated: 19-10-2023


Address: Industrial, GIDC Vapi, G.I.D.C. Vapi Gujarat 396195 India

PO Number: BBLs/ADMIN/23-24/102884


Date of Completion:

"It is to certify that the given below tasks have been completed by "Isourse Technologies Pvt. Ltd."

S.No.	Item description	QTY	UOM	JMS QTY	Remarks
1	Installation of 63 A 4P COS with Metal Enclosure.	1	Nos	1	yes
2	Installation of 63 A 4P MCB with Metal Enclosure	1	Nos	1.	yes
3	Installation of 4 Core X 16 Sqmm Al Ar XLPE Cable,	105	Mtr	105	yes
4	End terminations, (With Gland)	8	Nos	8	yes
5	Installation of 3 Core x 10 Sq. mm, Cu. Flexible Cable, (Make: Polycab)	20	Mtr	20	yes
6	End terminations, (With Gland)	8	Nos	8	yes
7	Installation of 8 Way TPN MCB DB Sets (4 Way Flexible) (Incomer + Outgoing Modules) Set.(Make: L&T/ABB)	1	Set	1.	yes
8	Installation of 12 Way SPN MCB DB (Incomer + Outgoing Modules) Set.(Make: L&T/ABB)	1	Set	1.	yes
9	Installation of 63A, DP, MCB - 10kA of C- Curve. With Metal Enclosure,(Make: L&T/ABB) For UPS ip & op - 2 Nos	2	Set	2	yes
10	Installation of 2 C x 1.5 Sqmm FRLSH 1100V unarmoured double insulated flexible multicore Copper cable	400	Mtr	400	yes
11	Installation of 3 C x 1.5 Sqmm FRLSH 1100V unarmoured double insulated flexible multicore Copper cable	200	Mtr	200	yes
12	Installation of 3 C x 2.5 Sqmm FRLSH 1100V unarmoured double insulated flexible multicore Copper cable,	675	Mtr	675	yes.



13	Installation of 3 C x 2.5 Sqmm FRLSH 1100V unarmoured double insulated flexible multicore Copper cable,	50	Mtr	50	yes
14	Installation of 1x6A switch with 1 Module faceplate & Base box	10	Nos	10	yes
15	Installation of 1 No of 6/16A Combined Universal socket controlled by a 1x16A switch on RAW. With White Face Plate	8	Nos	8	yes
16	Installation of 2 Nos of 6/16A Combined Universal socket controlled by a 2x16A switch-RAW Power. With 6 or 8 module Backbox along with White Face plate & Base Box	19	Nos	19	yes
17	Installation of 3 Nos of 6/16A Combined Universal socket controlled by a 2x16A switch-UPS Power. With 8 or 10 module Backbox along with Black Face plate & Base Box	4	Nos	4	yes
18	Installation of 2 Nos of 6/16A Combined Universal socket controlled by a 2x16A switch-UPS Power. With 6 or 8 module Backbox along with Black Face plate & Base Box	13	Nos	13	yes
19	Installation of 20W LED PC Batten Light 4 ft, 100 lm/W, 2 yr warranty, Make: Halonix / Phillips / Orient/Panasonic	12	Nos	12	yes
20	Installation of LED Flood Light 50W (lamp output - 6000 to 7500 lumens) Weather proof- suitable for outdoor type. (IP65) Make - Halonix/ Havells/ Orient/ Phillips/Panasonic	10	Nos	10	yes
21	Installation of 50 Watts LED Bulb With Holder & Reflector	18	Nos	18	yes
22	Installation of 25mm dia FRLS PVC Conduit (White) FRLS, with necessary Bends, Collars, junction boxes, Spacers, saddles, screws, Flexibles, clamping / fixing arrangement.	600	Mtr	600	yes
23	Installation of 20mm dia FRLS PVC Conduit (White) FRLS, with necessary Bends, Collars, junction boxes, Spacers, saddles, screws, Flexibles, clamping / fixing arrangement.	300	Mtr	300	yes



24	Installation of 25mm dia PVC Flexible Conduit (White / Black) FRLS	100	Mtr	100	yes
25	Earthing: Installation ,testing & commissioning of MAINTENANCE FREE earthing system as per IS 3043:1988 with Earthing	3	Nos	3	yes
26	Installation of 1 Core x 6 Sq. mm FR copper flexible Green / Green+ Yellow colour Earthing Cable(Make: Polycab)	100	Mtr	100	yes
27	Installation of 25 x 3mm GI Earth flat Body Earthing with shrink-wrapped sleeve (Elec DB Body Earthing)	15	Mtr	15	yes
28	Installation of 11 Watts Red colour Night Bulb with Holder.	1	Nos	1	yes
29	Only Installation of Almonard 24 Inch Air Circulator Wall Fan Green (600 mm)	6	Nos	6	yes
30	Installation of M S WORK: Providing, Fabricating and Erecting, MS Fabricated Support Structures like, mesh partition as per details and drawings made available / as per the PM instruction at All Heights inside the ware house	100	Kg	100	yes
31	GRILL MESH PARTITION: Fixing of MS Grill Partition for made up of 12 gage MS mesh(1.25 inchesx1.25 Inches). MS frame made up with 50mm X 5mm thick Angle Iron frame adequately braced at 4 ft. Interval and fixing MS flat of 25mm X 5mm horizontally.	110	Sqft	110	yes .

Isman Kaka
20/10/23

Signature from Customer

Authorized Signatory

Name: ISMAN KAKA

Designation: Asst. MANAGER Admin



Isourse Technologies Pvt. Ltd.

Authorized Signatory

Isourse Technologies Pvt. Ltd.

4th Floor, Ishram Signature, Sector -13, Dwarka, New Delhi – 110075